



# Document G701™ - 2001

## Change Order

<b>PROJECT</b> (Name and address): 12.103A - Auditorium Audio Project Randolph High School Auditorium Millbrook Road Randolph, NJ 07869	<b>CHANGE ORDER NUMBER:</b> 002 <b>DATE:</b> February 4, 2014	<b>OWNER:</b> <input checked="" type="checkbox"/> <b>ARCHITECT:</b> <input checked="" type="checkbox"/> <b>CONTRACTOR:</b> <input checked="" type="checkbox"/> <b>FIELD:</b> <input type="checkbox"/> <b>OTHER:</b> <input type="checkbox"/>
<b>TO CONTRACTOR</b> (Name and address): TBS Network Intelligence Inc 333 New Road, Building 3 Parsippany, NJ 07054	<b>ARCHITECT'S PROJECT NUMBER:</b> 12.103A <b>CONTRACT DATE:</b> June 20, 2013 <b>CONTRACT FOR:</b> General Construction	

### THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

#### CHANGES AS REQUESTED BY RANDOLPH:

-Audio testing and Tuning of integrated system ..... \$1,900.00

#### CHANGES AS REQUESTED BY CONTRACTOR:

-Installation time overages due to project delays / No power available ..... \$1,400.00  
(Original request was \$2,800 - negotiated down to half)

#### ALLOWANCE:

-Credit Allowance..... \$(-2,000.00)

**TOTAL CONTRACT MODIFICATION.....\$ 1,300.00**


The original Contract Sum was	\$	<u>86,168.75</u>
The net change by previously authorized Change Orders	\$	<u>1,761.25</u>
The Contract Sum prior to this Change Order was	\$	<u>87,930.00</u>
The Contract Sum will be increased by this Change Order in the amount of	\$	<u>1,300.00</u>
The new Contract Sum including this Change Order will be	\$	<u>89,230.00</u>

The Contract Time will be unchanged by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is August 16th, 2013

**NOTE:** This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

### NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Solutions Architecture</u> <b>ARCHITECT</b> (Firm name)	<u>TBS Network Intelligence Inc</u> <b>CONTRACTOR</b> (Firm name)	<u>Randolph Twp. Board of Education</u> <b>OWNER</b> (Firm name)
<u>81 Clay Street, 2nd Fl. Ste. 2, Newark, NJ 07104</u> <b>ADDRESS</b>	<u>333 New Road, Building 3, Parsippany, NJ 07054</u> <b>ADDRESS</b>	<u>, 25 Schoolhouse Road, Randolph, NJ 08876</u> <b>ADDRESS</b>
 <b>BY</b> (Signature)	 <b>BY</b> (Signature)	 <b>BY</b> (Signature)
<u>Frank A. Messinco, AIA</u> (Typed name)	<u>Kenneth Bennett</u> (Typed name)	 (Typed name)
<u>DATE</u>	<u>Feb. 4, 2014</u> <b>DATE</b>	<u>DATE</u>